

# Basinwide Part I -Schedule

**VERSION DATE: March 6, 2002**

ID	Task Name	Duration	Start	Finish	% Con	Predecessors	Resource	2001												2002												2003					
								Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb									
1	<b>Hydrology &amp; Hydraulics Appendix</b>	<b>555 days</b>	<b>Mon 7/3/00</b>	<b>Fri 8/23/02</b>	<b>93%</b>			Hydrology & Hydraulics Appendix																													
2	Research/Coordination	130 days	Mon 7/3/00	Fri 12/29/00	100%		Halff	Research/Coordination																													
3	Period of Record Analysis	359 days	Mon 10/2/00	Tue 2/19/02	100%	2FS-65 days	Halff	Period of Record Analysis																													
4	Historical Frequency Analysis	311 days	Mon 10/2/00	Mon 12/10/01	100%	2FS-65 days	Halff	Historical Frequency Analysis																													
5	GIS from UT	110 days	Mon 7/31/00	Fri 12/29/00	100%	2FS-110 days	Halff	GIS from UT																													
6	Initial Hec-HMS Model	130 days	Tue 1/2/01	Mon 7/2/01	100%	5	Halff	Initial Hec-HMS Model																													
7	HMS Models (Preliminary)	153 days	Tue 7/3/01	Tue 2/5/02	100%			HMS Models (Preliminary)																													
8	100 Year Frequency	106 days	Tue 7/3/01	Tue 11/27/01	100%	6	Halff	100 Year Frequency																													
9	10 Year Frequency	111 days	Tue 7/3/01	Tue 12/4/01	100%	6	Halff	10 Year Frequency																													
10	50 Year Frequency	116 days	Tue 7/3/01	Tue 12/11/01	100%	6	Halff	50 Year Frequency																													
11	2 Year Frequency	121 days	Tue 7/3/01	Tue 12/18/01	100%	6	Halff	2 Year Frequency																													
12	5 Year Frequency	133 days	Tue 7/3/01	Tue 1/8/02	100%	6	Halff	5 Year Frequency																													
13	500 Year Frequency	138 days	Tue 7/3/01	Tue 1/15/02	100%	6	Halff	500 Year Frequency																													
14	25 Year Frequency	143 days	Tue 7/3/01	Tue 1/22/02	100%	6	Halff	25 Year Frequency																													
15	Standard Project Flood	148 days	Tue 7/3/01	Tue 1/29/02	100%	6	Halff	Standard Project Flood																													
16	LCRA Preliminary HMS Review	10 days	Wed 1/23/02	Tue 2/5/02	100%	8,9,10,11,12,1	LCRA	LCRA Preliminary HMS Review																													
17	<b>HEC-RAS Models (Preliminary)</b>	<b>185 days</b>	<b>Tue 5/22/01</b>	<b>Thu 2/7/02</b>	<b>99%</b>	<b>5</b>	<b>Halff</b>	HEC-RAS Models (Preliminary)																													
18	Steady State	154 days	Tue 5/22/01	Fri 12/21/01	100%		Halff	Steady State																													
19	Calibrated, Unsteady	24 days	Wed 12/26/01	Tue 1/29/02	100%	18	Halff	Calibrated, Unsteady																													
20	LCRA Preliminary HEC-RAS Review	5 days	Fri 2/1/02	Thu 2/7/02	100%	19FS+2 days	LCRA	LCRA Preliminary HEC-RAS Review																													
21	<b>HEC-5 Basin Model (Preliminary)</b>	<b>157 days</b>	<b>Tue 7/3/01</b>	<b>Mon 2/11/02</b>	<b>100%</b>			HEC-5 Basin Model (Preliminary)																													
22	100 Year Frequency	124 days	Tue 7/3/01	Fri 12/21/01	100%	6	Halff	100 Year Frequency																													
23	10 Year Frequency	136 days	Tue 7/3/01	Fri 1/11/02	100%	6	Halff	10 Year Frequency																													

Project: Basinwide Schedule Date: Mon 3/4/02	Task		Milestone		Rolled Up Critical Task		Split		Group By Summary	
	Critical Task		Summary		Rolled Up Milestone		External Tasks			
	Progress		Rolled Up Task		Rolled Up Progress		Project Summary			







